

# Kindred North Motton Irrigation Scheme

Construction Update  
as @ 18 December 2012

## Construction Update

Construction contracts were unconditionally awarded in November, with the following contractors supplying materials and services to the scheme.

- VEC Civil Engineering Pty Ltd of Ulverstone: Detailed design and construction of the pipeline and pump stations
- Shaw Contracting Pty Ltd: Sprent dam construction
- Bermad Pty Ltd: Supply of valves and meters
- Zezt Pty Ltd: Manufacture and supply of High Density Polyethylene pipes.



Figure 2: Timber removal and recovery from

## Sprent Dam

Clearing of the dam site has been completed with the commercial timber being recovered from site in late November.

Prior to Christmas the following activities will occur;

- construction of the access road to the dam site;
- welding of the dam outlet pipe and pressure testing;
- clearing and burning of the remaining vegetation debris.



Figure 3: Dam post timber removal dam site

## Figure 1: Dam site pre-harvest



## Pipelines

VEC have been meeting with landholders along the pipeline route and confirming construction arrangements and access agreements. The majority of these are now complete.

Tasmanian Irrigation has been presented with a preliminary design for approval. It is planned that the pipeline design is completed before Christmas.

Pipeline installation will commence after Christmas, however the first pipes are being delivered to site prior to Christmas.

## Work over the Christmas break

No activity will be undertaken from the 22nd of December through until the 6th of January. Work will commence in earnest on January 7, 2013.

Figure 4: Commencement of access road construction

